
EXECUTIVE SUMMARY REPORT

Belleville Middle/High School

6/23/2017

What's New?

Things have progressed quite a bit in the short time that has passed since our update last Friday! Masons are hard at work laying CMU for the addition to the STEM Addition. They have the west wall complete and are working on completing the north wall as well. This wouldn't be possible without the carpenters though, thanks to them all of the foundation walls are poured, backfilled and ready to receive block! On the inside, demo is taking place in the STEM/Fitness Renovation, Reception and Conference areas. Also taking place in these areas, the MEP contractors (Mechanical, Electrical, Plumbing) are roughing-in all of their equipment and piping. Although we are only three weeks in, everyone onsite is doing a great job of working together to make sure Belleville is getting a great new addition to their school system!

The Past Week

- Form and pour all remaining foundation walls
- Demo interior CMU in south STEM area
- Complete excavation for new north addition
- Masonry patching in existing Tech Ed. area
- Rough-in MEP's for the reception and conference areas

Coming Up in the Week Ahead

- Complete laying block for new addition
- Start laying interior block
- Begin south end excavation and site work
- Pour new slabs for the new addition and also pour back holes in the existing areas.



Shown above is a picture of the new STEM Addition looking at it from the northeast.



This picture shows the progress on the STEM Addition from the northwest. It provides a great view of the completed and backfilled foundation wall as well as the block being set on it! In addition to Technology Ed. space, there will also be new bathrooms and concessions area.



Did you know?

Findorff's PreFab Shop is marking its first year! The busy, five-person (on average) crew has completed 53 projects/orders, worked almost 10,500 hours! The Findorff projects that consistently use the PreFab Shop? Epic and Anchor Bank.

Questions? Contact: Project Manager, Ben Austin 608.228.6083 baustin@findorff.com

Findorff

EXECUTIVE SUMMARY REPORT

Belleville Middle/High School

6/23/2017



The picture to the left was taken in the area that will be a new conference room when complete. The block is already in place to patch the hole in the wall.



Shown to the left is the existing Tech Ed. area. One of the old walls has been demolished and shoring has been added to support to roof until a new wall is in place!