
EXECUTIVE SUMMARY REPORT

Belleville Middle/High School

7/28/2017

What's New?

Progress is apparent even when you are driving by on the highway! Exterior brick will be finishing up this week and the canopy for the concessions area will quickly follow. Landscaping for the block retaining wall will also begin next week, meaning the exterior of the building will be changing a lot in the next week or so! On the inside of the building, casework is being installed in the conference and secure entry areas. Once the casework is completed, the finish coats of paint will be applied and tile will be set in the bathrooms. In the new addition metal studs are being installed and drywall is being hung on the soffit. Masons are also working on laying block for the corridor that separates the new technology education and fitness room areas.

The Past Week

- Poured stairs and landings for front entry
- Poured curb for parking lot connector road
- Installed casework in front areas
- Installed exterior brick on new addition
- Installed interior block
- Hung ceiling grid and installed lights in middle school
- Placed metal studs and hung drywall in new addition
- Hung ductwork in new addition
- Completed setting of structural steel

Coming Up in the Week Ahead

- Paint in conference room and secure entry
- Set tile in bathroom of secure entry
- Complete brick veneer on addition
- Complete installing casework
- Begin painting technology education area



Did you know? Findorff's Special Projects Group, located in Madison and Milwaukee, specializes in building projects traditionally considered small in scope. The group provides creative solutions to meet the unique needs of our clients by delivering solutions promptly, cost-effectively and with great expertise. The special projects team completes projects from \$100 up to \$1 Million in size.

Questions? Contact: Project Manager, Ben Austin 608.228.6083 baustin@findorff.com

Findorff

EXECUTIVE SUMMARY REPORT

Belleville Middle/High School

7/28/2017



Shown above is some of the casework that has been installed in the new conference room! This space has been completely transformed!



Shown to the left is a picture of the parking lot connector road. If you look to the left portion of the picture, the new curb and sidewalk ramp can be seen.



Shown to the right is the staircase that will replace the old worn footpath through the grass at the High School Main Entrance!

